

AUDITOR'S WARRANT

No. 3691 Amt. \$ 637.50

Ditch #48 Fund.

In Whose Favor

Wm. F. Miller

Allowed Sept. 20 1909

Pd. Sept. 20 -

Engineer's Certificate #3

\$ 637.50

Auditor's Office, Anoka County, Minnesota

No. 3691

Anoka, Minnesota,

Sept. 20, 1909.

TREASURER OF ANOKA COUNTY

Pay to

Wm. F. Miller

or order

Six Hundred Thirty-Seven and 50/100

DOLLARS

Out of the County

ditch No. 48

for partial payment

on contract

If there is Money in the Treasury for that Purpose

By

Carrie A. Carlson
Deputy

Wm. F. Miller
County Auditor



AUDITOR'S WARRANT

Wm. F. Miller

Pay to

of the County


TREASURER OF ANGELO COUNTY

Auditor's Office, Angelo County, Minnesota

Angelo, Minnesota

Sept. 20, 1909

No. 3691



DOLLARS

or order

No. 3691 Amt. \$ 637.50

Ditch #48 Fund.

In Whose Favor

Wm. F. Miller

Allowed Sept. 20 1909

Pd. Sept. 20

Engineer's Certificate #3

Certificate
No. 3.
Ditch No. 48

Filed this 20th day

of September 1909

Arthur A. Caswell

County Auditor

By C. A. P. per
Deputy

Ditch No. 48 ----- Partial payment No. 3.

TO THE BOARD OF COUNTY COMMISSIONERS OF ANOKA COUNTY.

I the undersigned, engineer appointed by you to survey, inspect and oversee the construction of Ditch No. 48 in your county hereby respectfully report, that I have inspected the digging and construction of the sections of said ditch as given below and find that the following work has been accomplished :-

Stations.	Estimated cost.	Contract price.	amount allowed.
0. to 28 Main	\$ 342.61	\$ 445.39	\$ 148.46
23 to 40 "	344.03	344.03	172.01
0. to 29 Lee Br.	371.82	483.73	161.12
29. to 49. " "	208.56	271.12	260.00
10. to 19 Br. 1.	58.09	75.51	75.51
All of Br. 2.	25.31	32.90	<u>32.90</u>
Total value of work accepted.			\$ 850.00
75% of the work accepted		\$ 637.50	

Which said section were sold to Mr. Miller and by him contracted to be constructed for the sum of Eight Hundred and Fifty Dollars (\$850.00)

I find that the said Miller has performed work on the sections herebefore named, within the said county, for the full value of Eight Hundred and Fifty Dollars (\$ 850.00) in accordance with his said contract and the plans ,specifications and report of the said engineer, which said work is hereby approved by me; and that the said Miller is entitled to a partial payment on account of said work of Seventy Five per cent (75 %) of said work already done being the sum of Six Hundred and Thirty Seven Dollars and Fifty Cents (\$ 637.50) to be paid to him out of the General Ditch Fund of the said County according to Law, upon the approval in writing of the County Auditor of the said county, of this certificate this day issued by me to the said Miller for the said amount.

I hereby certify that no loss will result to the said county by the payment of the above amount on account of the work so performed.

J. E. Hill

Engineer Ditch No. 48 Anoka County Minn.

TO THE BOARD OF COUNTY COMMISSIONERS OF ANOKA COUNTY.
DITCH NO. 48 ----- PAYMENT NO. 3

Ditch No. 48 Anoka County Certificate No. 3.

Dated this 20th. day of September A. D. 1909

at Anoka, Minn.

Approved this ----- day of September A. D. 1909.

Auditor Anoka County Minn.