

Ditch No 49

Engineer

Certificate

No 2

3697

Ditch No. 49. Partial, Certificate No. 2.
TO THE BOARD OF COUNTY COMMISSIONERS OF
ANOKA COUNTY.

I, the undersigned, civil engineer appointed by your honorable body to survey, inspect and oversee the construction of Ditch No. 49, in your county, hereby report, that I have inspected the digging and construction of the sections of the said ditch as follows:-

Main Ditch.	
From Sta. No. 26 to Sta. 72,	
the cost of constructing by contract,	\$ 990.12
Branch No. 4,	
From Sta. 19 to Sta. 72,	
the cost of constructing by contract,	<u>1,319.10</u>

Total cost of work inspected,	\$ 2,309.24
75 % of which amounts, to,	\$ 1,731.93

Which said sections were sold to J. J. Hankenson, and by him contracted to be constructed for the sum of Two Thousand, Three Hundred and Nine Dollars and Twenty Four Cents, (\$ 2,309.24).

I find that the said J. J. Hankenson has performed work upon said sections heretobefore named, within the said county, for the full value of Two Thousand, Three Hundred and Nine Dollars and Twenty Four Cents, (\$ 2,309.24), in accordance with his said contract and the plans, specifications and report of the said engineer, which said work is hereby approved by me and that the said J. J. Hankenson is entitled to a partial payment on account of the said work of Seventy Five per cent (75%) of the said work already performed, being the sum of One Thousand, Seven Hundred and Thirty One Dollars and Ninety Three Cents, (\$ 1,731.93). This sum to be paid to him out of the general Ditch Fund of the said county according to Law, and upon the written approval of the Auditor of the said County, of this certificate this day issued to the said J. J. Hankenson for the said amount.

The difference between the contract price of the above

mentioned work and the amount of this payment being the sum of Five Hundred and Seventy Seven Dollars and Thirty One cents, (\$ 577.31) being retained by the said County to be paid when the work is ~~more~~ to the completed condition.

I hereby certify that no loss will result to the said County by the payment of the above amount on account of the said work so performed.

J. E. Hill
Engineer Ditch No. 49 Anoka Co.

Anoka, Minn., Sept. 25th, 1909.

Approved this day of
..... A. D. 1909.

Auditor of Anoka County Minn.

Statement.

Total amount of Contract, \$ 8,247.22

Amount of work certified to,

Certificate No. 1, \$ 824.53

" No. 2, 2,309.24 \$ 3,133.77

Amount of money paid,

Certificate, No. 1, \$ 618.39

" No. 2, 1,731.98 \$ 2,350.32

Total amount of money retained, \$ 783.45