

Part 2

#3822

#= 3822

Ditch No. 49; Partial Certificate No. 3.

TO THE BOARD OF COUNTY COMMISSIONERS:-

I, the undersigned, Civil engineer, appointed by your honorable body to survey, inspect and oversee the construction of Ditch No. 49 in your County, hereby report, that I have inspected the digging and constructing of the sections of said ditch as follows:

Main Ditch,

From Station 72 to Stations 92+29

The cost of constructing by contract \$525.14

Branch No. 2,

From Station 21 to Station 73+25

The cost of constructing by contract \$783.09

Branch No. 3, all of

From Station 0 to Station 27 + 32

The cost of constructing by contract \$309.60

Branch No. 8, all of

From Station 0 to Station 16

The cost of constructing by contract \$253.02

Branch No. 9, all of

From Station 0 to Station 5+90

The cost of constructing by contract \$95.28

Total cost of the work inspected \$1966.13

75 % of which amount equals \$ 1474.60

which said sections were sold to Mr. J. J. Hankenson and by him contracted to be constructed for the sum of \$1966.13, I find that the said J. J. Hankenson has performed work upon said section here tofore named, within the said County, for the full value of \$1966.13 in accordance with his said contract and the plans, specifications and report of the said engineer which said work is hereby approved by me and that the said J. J. Hankenson is entitled to a partial payment on account of said work of 75 % of said work already performed

3822

Ditch No. 49; Partial Certificate No. 3.

TO THE BOARD OF COUNTY COMMISSIONERS:-

I, the undersigned, Civil engineer, appointed by your honorable body to survey, inspect and oversee the construction of Ditch No. 49 in your County, hereby report, that I have inspected the digging and constructing of the sections of said ditch as follows:

Main Ditch,

From Station 72 to Stations 92+29

The cost of constructing by contract \$525.14

Branch No. 2,

From Station 21 to Station 73+25

The cost of constructing by contract \$783.09

Branch No. 3, all of

From Station 0 to Station 27 + 32

The cost of constructing by contract \$309.60

Branch No. 8, all of

From Station 0 to Station 16

The cost of constructing by contract \$253.02

Branch No. 9, all of

From Station 0 to Station 5+90

The cost of constructing by contract \$95.28


Total Cost of the work inspected \$ 1966.13

75 % of which amount equals \$ 1474.60

which said sections were sold to Mr. J. J. Hankenson and by him contracted to be constructed for the sum of \$1966.13, I find that the said J. J. Hankenson has performed work upon said section here tofore named, within the said County, for the full value of \$1966.13 in accordance with his said contract and the plans, specifications and report of the said engineer which said work is hereby approved by me and that the said J. J. Hankenson is entitled to a partial payment on account of said work of 75 % of said work already performed

being the sum of \$1474.60, this sum to be paid to him out of the General ditch fund of said County, according to law and upon written approval of the Auditor of said County of this certificate, this day issued to the said J. J. Hankenson for the said amount. The difference between the contract price of the above mentioned work and the amount of this payment being the sum of \$491.53, being retained by the said County to be paid when the work is completed according to the contract.

I hereby certify that no loss will result to the said County by the payment of the above amount on account of said work, so performed.


Engineer, Ditch No. 49,
Anoka Co., Minn.

Anoka, Minn. Oct. 25, 1909.

Approved this _____ day of _____ A. D. 19

Auditor of Anoka Co., Minn.

STATEMENT.

Total amount of contract	-----	\$8247.22
Amount of work certified to be	-----	
Certificate No. 1	-----	\$ 824.53
Certificate No. 2	-----	\$2309.94
Certificate No. 3	-----	\$1966.13
Total of	-----	\$5099.90
Amount of moneys paid by	-----	
Certificate No. 1	-----	\$ 618.39
Certificate No. 2	-----	\$1731.93
Certificate No. 3	-----	\$1474.60
Total of	-----	\$3824.92
Total amount of money retained	-----	\$1274.98

5100.60
5099.90
00.70