

DITCH NO. 49.

Engineer's Certificate No. 4.

Paid in warrant No. 4007

Filed this 3rd day
of December 1909
Thomas Maxwell
County Auditor
By O. J. Piper
Deputy.

DITCH NO. 49- Partial Certificate No. 4.

TO THE BOARD OF COUNTY COMMISSIONERS:-

I, the undersigned civil engineer, appointed by your honorable body to survey, inspect and oversee the construction of Ditch No. 49 in your County, hereby report that I have inspected

the digging and constructing of the sections of said ditch as follows:

CUR. YDS.	COST
11,376 at 98.	\$ 1,023.84
13,251 at 98.	1,192.59
1,974 at 120.	236.88
2,712 at 120.	325.44
669 at 98.	60.21
Total cost of the work inspected	\$ 2,838.96
75% of which amount equals	\$ 2,129.20

which said sections were sold to Mr. J. J. Harkenson and by him contracted to be constructed for the sum of \$2838.96. I find that the said J. J. Harkenson has performed work upon said sections heretofore named within the said County for the full value of \$2838.96 in accordance with his said contract and the plans, specifications and report of the said engineer, which said work is hereby approved by me, and that the said J. J. Harkenson is entitled to a partial payment on account of said work of 75% of said work already performed, being the sum of \$2,129.20, this sum to be paid out of the general ditch funds of said County according to law and upon written approval of the auditor of said County of this certificate this day issued to the said J. J. Harkenson for the said amount. The difference between the contract price of the above mentioned work and the amount of this payment being the sum of \$709.76, said amount is retained by the said County to be paid when the work is completed according to the contract.

I hereby certify that no loss will result to the said county
by the payment of the above amount on account of said work so per-
formed.

O. A. Johnson
Engineer Ditch No. 49-Anoka County,
Minnesota.

Anoka, Minnesota, December 5, 1909.

Approved this day of A. D. 1909.

. Auditor of Anoka County, Minnesota.

STATEMENT.

Total amount of contract \$8247.22

Amount of work certified to be-

Certificate No. 1	824.53
Certificate No. 2	2309.94
Certificate No. 3	1966.13
Certificate No. 4	2838.96
Total	\$7958.86

Amount of moneys paid by

Certificate No. 1	\$ 618.39
Certificate No. 2	1751.93
Certificate No. 3	1474.60
Certificate No. 4	2129.20
Total	\$5954.12

Total amount of money retained \$1984.74