

Filed this 4th day
of January 1910
Attest Arthur H. Caswell
County Auditor

By C. S. Piper
Deputy

Pro. in. warrant

4173

I, the undersigned, civil engineer, appointed by your honorable body to survey, inspect and oversee the construction of Ditch No. 49 in your County, hereby report that I have inspected the digging and construction of the said Ditch as follows:-

The Main Ditch and All of the branches i.e. the entire work of the construction of the Ditch as contracted to be performed by the contract,

which said sections were sold to J. J. Hankenson and by him contracted to be constructed for the sum of Eight Thousand Two Hundred and Forty Seven Dollars and Twenty Two Cents (\$ 8,247.22). I find that the said J. J. Hankenson has performed work upon said sections heretofore named within the said County for the full value of Eight Thousand Two Hundred and Forty Seven Dollars and Twenty Two Cents (\$ 8,247.22); that there has been paid to the said J. J. Hankenson the sum of Five Thousand Nine Hundred and Thirty Eight Dollars and Twelve Cents, (\$ 5,954.12) Leaving a balance due the said J. J. Hankenson of Two Thousand Two Hundred and Ninety Three Dollars and Ten Cents (2,293.10) . Levels , and measurements have extended over the entire ditch and its branches and these indicate that the work has been constructed in accordance to the plans, specifications and the report of the said Engineer but the engineer has been prevented from inspecting the work personally, I therefore recommend that the sum of Seventy Five Per cent (75%) of the balance due the said J. J. Hankenson which amounts to the sum of One Thousand, Seven Hundred and Nineteen Dollars and Eighty Three cents, (\$ 1,719.83) be paid to the said J. J. Hankenson, this sum to be paid out of the General Ditch Fund of the said County according to Law and upon the written approval of the Auditor of the said County of this certificate this day issued to the said J. J. Hankenson for the said amount.

I hereby certify that no loss will result to the said County by the payment of the above amount on account of this work so performed.

L. E. Attila
Engineer Ditch No. 49.
Archer Mann, Jan 4th 1910.

Approved this day of January A. D. 1910.

Auditor of Anoka County, Minn.

Statement

Amount of Contract..... \$ 8,247.22

Amount of moneys paid.

Certificate No. 1.....	\$ 618.39	
Certificate No. 2.....	1731.93	
Certificate No. 3.....	1474.60	
Certificate No. 4.....	2129.20	
Certificate No. 5.....	<u>1719.83</u>	
Amount of money retained.		\$ <u>7673.95</u>
		\$ 573.27