

Minneapolis, Minn., May 1, 1912.

To the Hon. County Auditor,
Anoka County, Minn.

The Civil Engineer appointed by the Hon. County Commissioners of Anoka County to survey and superintend the construction of County Ditch #53 in Anoka County, did, upon request *of the* ~~Contractor~~ *Contractor* on the 30th day of April 1912 make an inspection and estimate of the work done and completed as follows:-- From station #160 to station #149 and from station #144+50 to station 126+70 the open ditch has been completed, (except as noted below) and there has been excavated therefrom 8755.7 cubic yards of dirt, amounting, at contractor's price, to \$872.94 of which the said contractor is entitled at this time to the percentage allowable on said completed work.

Note:-- From station #160 to station #149 the banks and bottom of said ditch need a little smoothing up and trimming by hand labor, and from station 144+50 to station 126+70 the bottom of said ditch, on account of quick sand, has raised in places after the excavator passed over, amounting in some places to one-half foot above grade, all of which is well known ~~to~~ *to* the contractor who is ready and willing to correct same by hand labor when so required by your Engineer. Your Engineer, however, suggesting to said contractor to let the hand labor work stand until the marsh drains out more. All of said extra work can be completed with a small part

of the percentage held back, and should ~~not~~ *not* prevent a partial payment at this time.

James Cross
Engr.


Certificate of Partial Payments
May 1st, 1912.

To The Honorable Commissioners,
ANOKA COUNTY.

This is to certify that I have examined the work on the County Ditch #53, in your County, which work was contracted by Rood Construction Company.

I will respectfully report that the ditch was partially completed as follows:--

From Station #160 to Station #149 and from Station #144 ~~#~~ 50 to Station #126 ~~#~~ 70. The excavation of said ditch is practically complete between said Stations. Excavation 8755.7 Cubic Yards and that the said Contractor has performed work on the above sections to the sum of \$87294 and he is entitled to a payment of Seventy-five (75) per cent of the said amount or the sum of \$654.70 is now due the said Contractor from the Ditch fund of the said Anoka County and that no loss will result to the said County by the payment of this amount.


Engineer County Ditch #53,
Anoka County.

AUDITOR'S WARRANT

\$ 872.94

Auditor's Office, Anoka County, Minnesota

No. 7351

50159

Anoka, Minnesota, May 4, 1912. ~~1911~~

TREASURER OF ANOKA COUNTY

Pay to Chas. W. Rood Construction Company or order

Eight Hundred Seventy-Two and 94/100 DOLLARS


Out of the County ditch No. 53 Fund; for

partial payment (1st) on contract, engineer's estimate,

If there is Money in the Treasury for that Purpose

By C. O. Peterson Deputy

Arthur A. Caswell County Auditor



No. 7351 Amt. \$ 872.94

Alleg #13 Fund.

In Whose Favor

Chas W. Rood Construction Co.

Allowed May 4, 1912

Engineer's Estimate No. 1

Handwritten notes: 872.94, 50159, (overpaid)

Presented for Payment
NOT PAID FOR WANT OF FUNDS.

APR 24 1912

J. W. Stimpert
TREASURER

W. W. Road
Construction Co

W. W. Road

6/1/12

No. 7357 Amt. \$ 872.94

Almas #53 Fund.

In Whose Favor

W. W. Road Construction Co

Allowed May 4, 1912 ~~1911~~

Engineers' Estimate, No. 1

8872.94

5000.00

8872.94 (overpaid)