

Ditch #47.

Filed this 20th day
of July 1908
Arthur A. Caswell
County Auditor.

By C. S. Piper, Deputy.

41480

Certificate No. 1. Ditch No, 47

To The Board of County Commissioners
of Anoka County.

I, the undersigned, civil engineer appointed to survey and superintend the construction of Ditch No. 47 of your county would respectfully report that I have inspected the digging of Ditch No. 47 as follows:-

The Main Line from Sta. 0 to the outlet. ~~xxx~~

Said section were sold to Joseph Larooux for the sum of Six Hundred and Twenty Seven Dollars and Sixteen Cents. and I find that the said Joseph Larooux has performed work on the said sections to the amount of Six Hundred Dollars in accordance with said contract plans and specifications of said Engineer as set forth in his report which said work has been approved by me and that the said Joseph Larooux is entitled to a partial payment on account of said work of Eighty Per Cent (80%) of the full value of said work being the sum of Four Hundred and Eighty Dollars (\$ 480.00) to be paid to him out of the General ditch fund of the said county according to Law. And I certify that no loss will result to the said County by the payment of the said amount on account of this work so performed.

Respectfully submitted,

J. E. Hill

Engineer Ditch No. 47.

*Pa 7/22 1908
in amount # 19076.*