

No. 4147 Amt. \$ 519.00

Ditch 50 Fund.

In Whose Favor
Jaesb Kohler

Allowed 1/17/10 190

*Engineer's estimate
#2.*

AUDITOR'S WARRANT

\$ 519.00

Auditor's Office, Anoka County, Minnesota

No. 4147

Anoka, Minnesota, Jan. 17, 1910. 1910

TREASURER OF ANOKA COUNTY

Pay to Jacob Koniher or order

Five Hundred Nineteen and no/100 DOLLARS

Out of the County 519.00 50 Fund; for

partial payment on engineer's estimate (No. 2)

If there is Money in the Treasury for that Purpose

By E. A. Piper Deputy
W. H. Carwell County Auditor



No. 4147 Amt. \$ 519.⁰⁰

Ditch 50 Fund.

In Whose Favor
Jacob Kohler

Allowed 1/17/10 ~~190~~

Engineer's Estimate
#2.

Jacob Kohler

RECEIVED
1/17/10
1910

Filed this 17th day
of January 1910
Arthur A. Caswell
County Auditor.

D I T C H No. 50 Partial Certificate No. 2
TO THE BOARD OF COUNTY COMMISSIONERS?
OF ANOKA COUNTY.

I, the undersigned, civil engineer, appointed by your honorable body to survey, inspect, and oversee the construction of Ditch No. 50 in your county, hereby report that I have inspected the digging and construction of sections of the said ditch as follows:-

Main Ditch from Sta. 4 to the end including the outlet.

Branch No. 1 from Sts. 0 to sta. 4.

Amount of the contract for the above stations	\$ 1163
Extra work ordered by the engineer.	<u>19</u>
Amount of work done	\$ 1182

which said sections were sold to Mr. Jacob Kohler and by him contracted to be constructed for the sum of Eleven Hundred and Eighty Two Dollars (\$ 1182). I find that the said Jacob Kohler has performed work on the said sections heretofore named within the said county to the full value of Eleven Hundred and Eighty Two Dollars (\$ 1182) that, there has been paid to the said Jacob Kohler on account of this work the sum of Five Hundred and Fifty Dollars (\$550) leaving a balance of Six Hundred and Thirty Two Dollars (\$ 632) due Mr. Kohler on account of this work which work has been inspected and approved by me . I therefore recommend that the sum of Five Hundred and Nineteen Dollars (\$ 519) be paid to the said Jacob Kohler out of the General Ditch Fund of the said County according to Law and upon the written approval of this certificate by the Auditor of the said County.

The balance of One Hundred and Thirteen Dollars (\$ 113) being retained by the said County until the whole ditch is completed in accordance with the report of the engineer, plans, specification and contract.

I hereby certify that no loss will result to the said

County by the payment of the above amount on account of this work
so performed.

J. E. Hill
.....
Engineer Ditch No. 50.

Approved this day of 19..

Auditor of Anoka County, Minnesota.