

Certificate of Partial Payments.

July 1st 1912

To The Honorable Commissioners,

ANOKA COUNTY.

This is to certify that I have examined the work on County Ditch #53, in your County, which work was contracted by Rood Construction Company.


I respectfully report that the ditch is partially completed as follows:- Main Ditch from station 84+00 to station 57+00 and from 149+00 to station 146+50 Branch #6 from station #17+00 to station #00+00 and 750 lineal feet of 24" sewer pipe now laid from station #144+00 to station 146+50

The excavation of said ditch is practically complete between said stations. Excavation 23 737.3

cubic yards. The said contractor has performed work on the above sections to the sum of \$28 46.75

and he is entitled to a payment of Seventy-five (75) per cent of the said amount or the sum of \$21 35.06

is now due the said contractor from the Ditch fund of the said Anoka County, and that no loss will result to the said County by the payment of this amount.


Engineer County Ditch #53
Anoka County.

No. 7558 Amt. \$ 213.06

Check # 503 Fund.

In Whose Favor

Chas W. Ross Constructors

Allowed 7/11/12 190

Engineers' Account
3

*Overhead Audited and
by
CP Breckner*

