

STATE OF MINNESOTA,)
) ss.
COUNTY OF ANOKA,)

Wm. Miller, being first duly sworn, upon oath deposes and says that he is the contractor of County Ditch No. 48 and that the time for the completion of the contract will expire December 1st, 1909; that affiant has been greatly delayed by the negligence of the Eastern Minnesota Railway Company in completing the culvert across its right of way; that unless suitable weather conditions prevail, he will be unable to complete his contract at the time set, and therefore asks that the time for the completion of said contract be extended up to and including the 31st day of July, 1910.

Wm. F. Miller

Subscribed and sworn to before me this 15th day of November, 1909.

Arthur A. Caswell
County Auditor.

This statement is considered sufficient reasons for extending the time of the above-mentioned contract and with the consent of the commissioners the time is hereby extended to June 1, 1910.

Arthur A. Caswell
County Auditor