
VIEWERS' REPORT

—IN—

DITCH PROCEEDINGS.

Ditch No 28

No. 680.—Pioneer Press Co., St. Paul, Minn.

*Office of County Auditor,
County of Anoka, Minn.*

Filled Feb. 19, 1898.

*G. W. Putnam,
Co. Auditor.*

EXHIBIT 2 OF VIEWERS' REPORT IN DITCH PROCEEDINGS.

Showing Time and Manner in which same must be done. Ditch No. 28

SECTION	TIME WITHIN WHICH WORK MUST BE DONE	MANNER IN WHICH WORK MUST BE DONE	MATERIALS USED	COST OF MATERIALS AND WORK
<p>Main Ditch Stake No. <u>0</u> TO Stake No. <u>119</u></p>	<p>Nov 1st 1898</p>	<p>Earth taken from ditch to be removed at least one foot from edge of same</p>		
<p>Cell Branch no 0 to 7</p>	<p>Same date</p>	<p>From 4.47 to Sta 12 and from Sta 90 to 117 main line the earth to be thrown to the left and from 12.25 to 14.26 Branch also to be thrown to the left to make rock -</p>		
		<p><u>Bridges</u> At Sta 41 Branch no 3 & Sta 8 Branch no 6 to be made of 10 plank each 3" x 12" x 16' the same to be laid on stringers four to each bridge made of Laminar or oak rock less than 8 in diam and 10 ft long - Each bridge to have two bank piles of same size and length of stringers Plank to be spiked down to stringers Stakes set on right left edge of ditch</p>		<p>Estimated Cost of Each Bridge \$7.00</p>