

Ditch No. 8

EXHIBIT 3.

VIEWERS' REPORT

—IN—

DITCH PROCEEDINGS.

No. 681.—Pioneer Press Co., St. Paul, Minn.

Filed Sept 26th 1890
J. W. Portman
County Auditor

EXHIBIT 2 OF VIEWERS' REPORT IN DITCH PROCEEDINGS.

Showing Time and Manner in which same must be done. Ditch No. 200

SECTION	TIME WITHIN WHICH WORK MUST BE DONE	MANNER IN WHICH WORK MUST BE DONE	MATERIALS USED	COST OF MATERIALS AND WORK
Stake No. 2111 TO Stake No. 200	Sept. 12 th 1891	Ditch to be thrown at least 2 feet from the edge of the bank	Forward	\$22.00
Stake No. 300 to Stake No. 341	August 12 th 1891	do		
Stake No. 341 to Stake No. 342	August 12 th 1891	The signs to be built under the same specification as the other two having 12 plank for floor subject to the same inspection as the others	Plank etc cost of laying same building 4 ft	\$10.00
Stake No. 342 to Stake No. 350	August 12 th 1891	Ditch to be thrown at least 2 feet from the edge of the bank of the ditch	Post no. 100'	\$32.00
Note -		Stakes, as set from Stake ^{no.} 1 to Stake ^{no.} 199 inclusive the Right hand slope of the ditch looking down stream. From Stake No. 49 to Stake No. 342 the earth to be removed from the sides of the ditch equally, the center of the present ditch to be considered as the center of the one under construction. From Stake No. 342 to Stake No. 350 the stakes indicate the Right hand slope looking down stream.		

EXHIBIT 2 OF VIEWERS' REPORT IN DITCH PROCEEDINGS.

Showing Time and Manner in which same must be done. Ditch No. 28

SECTION	TIME WITHIN WHICH WORK MUST BE DONE	MANNER IN WHICH WORK MUST BE DONE	MATERIALS USED	COST OF MATERIALS AND WORK
Stake No. 20 to Stake No. 28	November Jan 1891	dit to be thrown up least 2 feet from south side on either side		
Stake No. 28 to Stake No. 29	November Jan 1891	The ridge between these two stakes to be built on about 1/2 width of logs the top of logs or sill to be placed level with the bottom of the ditch, 7 or 8 feet to outside of above 7 plants at each 14 feet long & 2 inches thick to be placed on either side of ground to the opposite of the cavity between Plank, etc or engineers in charge	Plank, etc and work laying sand	\$18 00
Stake No. 29 to Stake No. 100	November Jan 1890	dit to be left at not near or front to , two feet from bank of ditch		
Stake No. 100 to Stake No. 200	October Jan 1891	do,		
Stake No. 200 to Stake No. 213	September Jan 1891	do.		
Stake No. 213 to Stake No. 214	September Jan 1891	Bridges to be built according to above specifications except that at least 16 plants must be used for floor of bridge subject to same inspection as in the section from Stake No. 28 to Stake No. 29,	Plank etc and cost of bridge	\$12 00
				\$22.00

EXHIBIT 3 OF VIEWERS' REPORT IN DITCH PROCEEDINGS. No. 8.

Statement of Names of Laborers and Time Employed and Compensation Received.

NAMES OF LABORERS	NO. OF DAYS EMPLOYED	AMOUNT PAID PER DAY	TOTAL AMOUNT PAID	OTHER EXPENSES INCURRED
John Hunter	8	\$ 3 00	\$ 24 00	
John Dawson	8	\$ 3 00	\$ 24 00	
E. M. Hatcher	8	\$ 3 00	\$ 24 00	
Frank Ellis <small>Engineer</small>	14 1/2	\$ 4 00	\$ 58 00	
Peter Mitchell <small>Chairman</small>	4	\$ 1 50	\$ 6 00	
" " <small>Rebman</small>	3 1/2	\$ 2 00	\$ 9 00	
A. Murphy <small>Chairman</small>	2	\$ 1 50	\$ 3 00	
O. Mc. Duffie	3	\$ 1 50	\$ 4 50	
John Hunter <small>Team</small>	7	\$ 1 50	\$ 10 50	
Total			\$ 164 50	