

Ditch No. 11

EXHIBIT 3.

VIEWERS' REPORT

—IN—

DITCH PROCEEDINGS.

No. 681.—Pioneer Press Co., St. Paul, Minn.

Filed September 26 1890
W. M. Putnam
County Auditor

EXHIBIT 3 OF VIEWERS' REPORT IN DITCH PROCEEDINGS. *Ditch No. 11*

Statement of Names of Laborers and Time Employed and Compensation Received.

NAMES OF LABORERS	NO. OF DAYS EMPLOYED	AMOUNT PAID PER DAY	TOTAL AMOUNT PAID	OTHER EXPENSES INCURRED
<i>John Larsson Viewer</i>	5	\$3 00	\$15 00	✓
<i>John Hunter "</i>	6	\$3 00	\$18 00	✓
<i>L. W. Hatch "</i>	6	\$3 00	\$18 00	✓
<i>Frank Gillis Engineer</i>	9	\$4 00	\$36 00	✓
<i>Peter H. Mitchell Chairman</i>	4	\$1 50	\$6 00	✓
<i>" " " Rodman</i>	1	\$2 00	\$2 00	✓
<i>A. F. Pratt Chairman</i>	5	\$1 50	\$7 50	✓
<i>John Hunter, Team</i>	5	\$1 50	\$7 50	✓
<i>Total</i>			\$110 00	

VIEWERS' REPORT

—IN—

DITCH PROCEEDINGS.

No. 680.—Pioneer Press Co., St. Paul, Minn.

Filed September 26, 1880
J. M. Putnam
County Auditor

EXHIBIT 2 OF VIEWERS' REPORT IN DITCH PROCEEDINGS.

Showing Time and Manner in which same must be done. Ditch No. 11

SECTION	TIME WITHIN WHICH WORK MUST BE DONE	MANNER IN WHICH WORK MUST BE DONE	MATERIALS USED	COST OF MATERIALS AND WORK
Stake No. 0 TO Stake No. 106	September 1st 1891	Dirt to be thrown at least 2 feet from edge of ditch		
Stake No. 106 to Stake No. 108	Sept 1st 1891	Bridge between these stakes shall be built on abutments made of oak logs the ^{top of the} lower log is to be placed on a level with the bottom of the ditch The floor to ^{consist} of 8 planks 1 foot wide to be of good sound timber at least 14 feet long. placed on good sound substantial stringers, all to be approved by Co., Surveyor or engineer in charge.	Planks, etc - \$10 00	
Stake No. 108 to Stake No. 200	August 1st, 1891.	Dirt to be thrown at least 2 feet from edge of ditch		
Stake No. 200 to Stake No 269+1/2	July 1st 1891	Do.		
Note - Stakes as set indicate the right bank of the ditch looking down stream.				
Stake No 212 to Stake No 213	July 1st 1891	Bridge between these stakes is sufficient but must be left in good shape by contractor.		