

CULVERT NUMBER:

POOL 4 STRUCTURE

New - Not part of County Ditch System

SIDE OF CULVERT: W
(N, S, E, W)

SIDE OF CULVERT: E
(N, S, E, W)

PIPE SIZE: 48"

PIPE LENGTH: 52'

PIPE TYPE: CMP

PIPE INVERT: 891.60
(ELEVATION)

PIPE INVERT: 890.30
(ELEVATION)

PIPE CONDITION: EXCELLENT

PIPE CONDITION: EXCELLENT

WEIR: (SHOOT) ~~894.78~~ 894.78
(Y/N) TOP

WEIR: (SHOOT) _____
(Y/N)

WATER ELEVATION: 895.11

WATER ELEVATION: 889.65

FLOW DIRECTION: EAST

FLOW DIRECTION: EAST

ROAD ELEVATION: 898.43

ROAD ELEVATION: 898.18

LIST OF MAINTENANCE ACTIVITIES THAT IS VISIBLE AND NEEDS TO OCCUR ON THE STRUCTURE: NO VISIBLE DAMAGE
- LOOKS LIKE NEW CONSTRUCTION / RE-CONSTRUCTION

NOTES: BOARDS IN PLACE WEST SIDE OF WEIR