

ANOKA COUNTY
COUNTY DITCH INSPECTION REPORT

DITCH #12

DATE: 7/8/94

BY: P K Ruud

COMMUNITIES: Columbus, East Bethel, Ham Lake, Linwood

REMARKS:

Hornsby Street	Ditch is clear and flowing well. Narrow bridge at this crossing.
DNR Road	Overflow structure in place Flowing freely. Gage reading-4.40'.
DNR Road	Could not find this crossing located in the NE1/4 NE1/4 Sec 26.
DNR Road	Ditch is well defined, full and flowing.
Lexington Ave	This crossing, located 1/4 mile east of the entrance to the Coon Lake county Park was clear and flowing freely. New culvert installed in 1993.
DNR Road	Ditch clear and flowing freely at this crossing near the west line of Sec. 32. Ditch quite full.
Lexington Ave	The ditch at this crossing, 1/2 mile south of CR #80, is clear and flowing. Houle's pump on the west side of the road was operating.

ACTIVITIES:

