

17 Ditch 17

EXHIBIT 2.

VIEWERS' REPORT

—IN—

DITCH PROCEEDINGS.

No. 680.—Pioneer Press Co., St. Paul, Minn.

Filed October 26th 1892

*E. W. Putnam
County Auditor*

EXHIBIT 2 OF VIEWERS' REPORT IN DITCH PROCEEDINGS.

Showing Time and Manner in which same must be done. Ditch No. 17

SECTION	TIME WITHIN WHICH WORK MUST BE DONE	MANNER IN WHICH WORK MUST BE DONE	MATERIALS USED	COST OF MATERIALS AND WORK
Stake No. 0 TO Stake No. 100	July 1 st 1893	Stakes are put for right hand bank of ditch— all material to be placed at least two feet from ditch, From sta 93 to sta 99 material to be thrown in old ditch Culvert at sta 35 to be taken out and made full width of ditch at top 3 New planks to be put in Culvert at sta 77 to be treated same as at 35		
Sta 100 to Sta 194	Jan 15 th 1893	Same as above Except as to Culverts— All angles in line of ditch to be rounded with Easy Curve Community as far each side of angle stake as possible— This to apply from sta 0 to sta 100 also		