

---

# VIEWERS' REPORT

—IN—

## DITCH PROCEEDINGS.

---

---

No. 680.—Pioneer Press Co., St. Paul, Minn.

*Filed February 4<sup>th</sup> 1893*  
*C. W. Putnam*  
*County Auditor*  
*Auska County Minn.*

*[Faint, illegible handwritten text, likely bleed-through from the reverse side of the page]*

EXHIBIT 2 OF VIEWERS' REPORT IN DITCH PROCEEDINGS.

Showing Time and Manner in which same must be done. Ditch No. 19

SECTION	TIME WITHIN WHICH WORK MUST BE DONE	MANNER IN WHICH WORK MUST BE DONE	MATERIALS USED	COST OF MATERIALS AND WORK
Stake No. 4111 TO Stake No. 541	July 1 <sup>st</sup> 1893	Stakes are set on right hand side of ditch - Earth to be thrown at least two feet from edge of ditch - all	Piling at Sta 125 main line and at Sta 61 Branch No 1 to be built the same - All follows - 10 Plank 2" x 12" x 16 ft long 2 Bank Piles 1 1/2" diam 14 ft long 4 Stringer 6" diam 10 ft long	
Sta 3111 to Sta 4111	August 1 <sup>st</sup> 1893	Angles to rounded off with easy curve and earth thrown so as to fill old ditch when it is possible -		
Sta 2111 to	September 1 <sup>st</sup> 1893	Same as above		
Sta 3111				
Sta 1411 to	October 1 <sup>st</sup> 1893	Same as above except stakes are set on left side of ditch from 123 to 142		
Sta 2111				
Sta 1111 to	November 1 <sup>st</sup> 1893	Same as first section		
Sta 11				
Branch no 2	August 1 <sup>st</sup> 1893	Same as above		
Branch no 1	November 1 <sup>st</sup> 1893	Same as above		