

Ditch No. 20

EXHIBIT 2.

VIEWERS' REPORT

—IN—

DITCH PROCEEDINGS.

No. 680.—Pioneer Press Co., St. Paul, Minn.

Filed February 4th 1893

*J. W. Putnam
County Auditor
Acker County
Iowa*

EXHIBIT 2 OF VIEWERS' REPORT IN DITCH PROCEEDINGS.

Showing Time and Manner in which same must be done. Ditch No. 20

SECTION	TIME WITHIN WHICH WORK MUST BE DONE	MANNER IN WHICH WORK MUST BE DONE	MATERIALS USED	COST OF MATERIALS AND WORK
Stake No. <u>0</u> to Stake No. <u>30</u>	August 15 th 1893	Earth to be thrown at least two feet from ditch - Angles to be rounded off by easy curves Stakes are set on right edge of ditch		
Sta <u>30</u> to	August 15 th 1893	Same	Bridges to be built at Sta 30 & 62 as follows - 6 Planks 2" x 12" x 16' feet 2 side logs 12" diam 14 ft long } oak 4 stringers 6" diam 6" " "	
Sta <u>62</u>		Same		
Sta <u>62</u> to	July 15 th 1893	Same		
Sta <u>100</u>				
Sta <u>100</u> to	June 15 th 1893	Same		
Sta <u>154</u>				