

---

# VIEWERS' REPORT

—IN—

## DITCH PROCEEDINGS.

---

*Ditch No. 35*

*Filed Apr 10<sup>th</sup> 1899*

*Filed by Wm Gaffney  
Es. Auditor*

EXHIBIT <sup>11</sup> 2 OF VIEWERS' REPORT IN DITCH PROCEEDINGS.

Showing Time and Manner in which same must be done. Ditch No. 35

SECTION	TIME WITHIN WHICH WORK MUST BE DONE	MANNER IN WHICH WORK MUST BE DONE	MATERIALS USED	COST OF MATERIALS AND WORK
Stake No. <u>70</u> Stake No. <u>70</u>		The Main line and all branches of ditch No. 35 will have the w- ground depth on the bottom and the sides will be given a slope of 1 ft. to 1 ft. and the top shall have the full width.		
From stakes No. 42+50 to Stake No. 57		) Branch No. 1. The ditch passes through tamarack timber. All timber cut on the line of the work will be removed at least 2' from the bank and no timber, branches left in the ditch.	at Station 25+80 of Branch No. 1 there will be a bridge having 2 mud sills 18' long 4 stringers 12' long 9 Plank 3" x 16'	\$ 10 00
	All stakes except on Branch 4 are on the right side of ditch + Branches on Branch No. 4 stakes are on the left side of ditch.	All ditch and Branches are now to be finished before July 1 <sup>st</sup> 1900.		