

Ditch 59

St. Paul, Minn., Nov. 2,

Miss Carrie A. Piper,  
Deputy County Auditor,  
Anoka, Minn.

Dear Madam:

The following is the form to use for Ditch 59 for Notice to Contractors. Advertise Ditch 61 at the same time and please mention in the bulletin in which you publish this notice, that Ditch ~~61~~<sup>60</sup> is within a quarter of a mile of Ditch 59, so contractors will probably bid on both at the same time:

MAIN DITCH:- 149 sta. 15 ft. bottom, slopes 1:1, maximum cut 8.0, average cut 5.0, one 18' x 30' creosote timber bridge; exc. 61,495 cu. yd. est. cost \$10,023.38. Floater.

BRANCH #4:- 113.5 sta. 6 ft. bottom, slopes 1:1, 37 sta. 4 ft. bottom, slopes 1:1, maximum cut 7 ft. average cut 5.0, one 18' x 20' creosote timber bridge, exc. 33,204 cu. yd. est. cost \$5,490.60. Floater and dry land.

BRANCH 5:6:- 181 sta. 4 ft. bottom, slopes 1:1, maximum cut 6 ft. average 4.5 ft. exc. 25,131 cu. yd. est. cost \$3,859.65.

Other Branches and laterals 202 sta. - 3 ft. bottom, 383 sta. 2 ft. bottom, 1:1 slopes; maximum cut 70 ft. average cut 4 ft. exc. 62,956 cu. yds. est. cost \$10,073.40. 120' - 24" - 30' - 36" corrugated pipe with concrete ends.

Engineer's total estimate, \$29,709.08.

Yours very truly,

*F. J. Armstrong*

*Kindly send me a dozen vouchers at your earliest convenience*

*F. J. g.*

*LED*

*Nov. 21-1917*