

APPLICATION  
FOR AN EXTENSION  
OF TIME.

DITCH #43.

Believing that the within affidavit presents good and sufficient grounds for granting an extension of time, the contract is hereby extended to July 1, 1907

Arthur Kasmall  
Co. Auditor

---

Filed 12/22/1906

Arthur Kasmall  
Co. Auditor

STATE OF MINNESOTA )  
 )SS  
COUNTY OF ANOKA )

Anoka, Minnesota, Dec. 22, 1906.

To Arthur A. Caswell, Esq.,

Auditor of Anoka County, Minnesota:

I herewith apply to you, as Auditor of said Anoka County, Minnesota, for an extension of time in which to complete the contract for the construction of Ditch #43 of Anoka County, Minnesota, and respectfully ask that you extend such time until the 1st day of July 1907, and in support of this application, I herewith make a part of this application my affidavit hereto attached and marked Exhibit "A".

Yours respectfully,

*Leon Stewart*  
Contractor for the construction  
of Ditch #43, Anoka County, Minn.

EXHIBIT "A".

STATE OF MINNESOTA )  
 )SS  
COUNTY OF ANOKA )

Leon L. Stewart, being first duly sworn, deposes and says on oath that he is the contractor for the construction of ditch #43 of said Anoka County; that the time for the completion of said contract is fixed therein as December 30, 1906, unless such time be extended by the County Auditor of said County.

Affiant further says that the season of 1906 was very wet and by reason of the large fall of water and for other reasons, he and his subcontractor were hindered and delayed in their work and that it was and is impossible for him or his subcontractor to finish said contract within the time therein limited.

Affiant further says that this affidavit is made for the purpose of securing an extension of the time for the completion of said contract from the County Auditor of said Anoka County. Further affiant saith not.

*Leon L. Stewart*

Subscribed and sworn to before me  
this 23rd day of December, 1906.

*Wm. A. Blawieford*

NOTARY PUBLIC, Anoka County, Minn.  
My Commission expires April 17, 1907.